

COUNTY SURVEYOR'S RECORD, DOUGLAS COUNTY, OREGON

SUNSHINE & CO. PORTLAND, ORE. 87545

<i>Survey No.</i>	<i>Made on</i>		<i>Survey No.</i>	<i>Made on</i>	
<i>In Town.</i>	<i>Range</i>	<i>Sec.</i>	<i>In Town.</i>	<i>Range</i>	<i>Sec.</i>
<i>Made for</i>			<i>Made for</i>		
<i>Purpose of</i>			<i>Purpose of</i>		

All chaining was carefully done by experienced chainmen using a new 300 ft. Chicago steel tape, measurements were made on the slope and reduced to the horizontal. All angles were turned in deflection and doubled. Two transits were used during the job both in good adjustment and repair, one reading to 1 min. of arc. and the other reading to 30"sec. of arc.

The computed traverse around the NE $\frac{1}{4}$ sec. 7 closed 0.92 ft. northing and 0.38 ft. easting.

The attached map shows the results of this survey and is attached hereto as a part of this record.

Offset stakes were set on the true lines of Lot 7 from the hubs on the traverses.

N E Richardson
 N. E. Richardson
 Deputy County Surveyor.

Ben B Irving
 Ben. B. Irving
 County Surveyor.