TOWNSHIP 26 RANGE 01 POINT IDENTIFIER # 460560

PRIMARY CORNER DESCRIPTION NE 1/16 Sec. 10

Alias _____ Description _____
Alias _____ Description _____
Alias _____ Description _____
Alias _____ Description _____

George Grubb, Baughman Technical Service, Inc - U.S. Forest Service - 5/1981 - M87-65

Set - 2"x30" iron pipe, 36" in the ground with a 2½" brass cap mkd:

T26S R1W
NE 1/16•S10
1981
LS 397

from which:

A 2"x2" "X" chiseled in a 2"x4"x10" stone set in concrete on the top NE corner of the "Umpqua Nation Forest Picnic Ground Bogus Creek" sign post foundation and located on the South side of ORE 138 at Bogus Creek Park bears S.71°26'02"W., 112.46 ft.

A 2"x2" "X" chiseled in a 4"x8"x8" stone set in concrete on the top SW corner of the "Umpqua Nation Forest Picnic Ground Bogus Creek" sign post foundation and located on the North side of ORE 138 at Bogus Creek Park bears S.75°02'08"E., 177.19 ft.

Douglas Co. Surveyors Office - Crew: Stephen Flause & Jeff Lorsung- 2/27/2024 - C.S. File 67/57-39

Found - 2½" brass cap (properly mkd)under pavement North fog line of HWY 138.

2"x2" X chiseled in 2"x4"x10" stone set in concrete on top SW (Rec. NE) corner of sign foundation (sign for Bogus Creek campground has been removed) bears S.71°26'02"W., 112.46 ft.

New - 5/8"x30" Iron rod with DCS0 plastic cap, North 5.0 ft., set flush with ground.

Top Center of an 8"x8" x 4.5 ft steel gate post, the westerly post for gate to Bogus Creek campground, bears N.48½°W., 115.0 ft.

Note - Area burnt 9/2020

Compass decl. 14½°E.

Oregon Coordinate Reference System
Cottage Grove - Canyonville Zone
N 179443.629 E 305935.085